#### SECRET

# AGENDA OFFICE OF LOGISTICS QUARTERLY PLANNING CONFERENCE 4 May 1983 - 1430 Hours

25X1 **PRESENTER Opening Remarks** Daniel C. King. D/L **Objectives** 25X1 Conduct a Comprehensive Review of Personnel Management Functions 25X1 Provide a System for More Timely and Efficient Response to Space Requirements (CADS) Implement the Digital Prepress System Continue to Work with GSA for Improved Service Construct 50,000 NET Square Feet of Space 25X1 Improve Responsiveness to Politically Sensitive Requirements for Goods and Services Provide Support to SAFE, Phase II **Closing Remarks** Daniel C. King

# FY 83 Directorate-Level Objectives

	:
- Consolidate Agency Metropolitan Washington Area Activities in the Headquarters Compound	
<ul> <li>Conduct a Comprehensive Review of Personnel Management Functions</li> </ul>	
<ul> <li>Develop and Implement a Logistics Integrated Management System (LIMS)</li> </ul>	!
- Develop Policy and Resolve Key Issues Affecting Acquisition	
- Establish Procedures to Execute Payments in Accordance with PL 97-177, Prompt Pay Act	
- Provide Support to SAFE, Phase II	
- Provide a System for More Timely and Efficient Response to Space Requirements	
a — Improve the Physical Environment and the Quality of Food and Service in the Executive Dining Room	m
- Implement the Digital Prepress System	16.8
<ul> <li>✓ – Conduct a Pilot Quality Circle Program</li> </ul>	
- Improve Responsiveness to Politically Sensitive Requirements for Goods and Services	
- Construct 50,000 net Square Feet of Space	; 25X
Solution of odd in Square rees of Space	25X
- Continue to Work Closely with GSA to Improve Service to the Agency	
Commoe to Work Closely with GSA to improve Service to the Agency	25X
Docum Mathada tan Januaria D	
Design Methods for Improving Responsiveness to Furniture Requirements	05.74
✓ - Provide Management Information on the Upgrade	25X1

Office

: OL/P&TS

: OL/P&15 : Comprehensive Review of Personnel Management O — Scheduled

X — Actual

Objective Statement Responsible Officer

: \_\_\_\_\_ ount: \$\_\_\_\_\_ FY\_1983\_

Significant Funding Amount: \$

Quarter Ending

: 31 March 1983

Quarter 1 Quarter 2 Quarter 3 Quarter 4 **Activities Planned** OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG SEP RECRUITMENT Identify sources of minority applicants of interest to OL and methods to recruit these individuals. 0 Utilize outcome of preceding objective in current recruitment effort. 0 **PERSONNEL EVALUATION** Review OL personnel evaluation criteria and revise as appropriate. 0 **COMMUNICATIONS** 1. Develop content of and procedures for interviews with new ML careerists. 0 Initiate interview program. 0 2. Develop concept of a quarterly newsletter on personnel topics for OL employees. 0 Publish first issue of the newsletter. 0

Approved For Release 2008/06/26: CIA-RDP86-00735R000100140015-3

Office	: OL/P&TS	O - Scheduled
Objective Statement	: Comprehensive Review of Personnel Management	X — Actual
Responsible Officer	:	
Significant Funding An	ount: \$ FY_1983_	

**Quarter Ending** 

: 31 March 1983

Activities Planned	Quarter 1			Quarter 2			Quarter 3			Quarter 4		
Activities Planned	ост	иои	DEC	JAN	FEB	MAR	APR	MAY	NUL	JUL	AUG	SEP
CAREER DEVELOPMENT	,		i									
Establish a Logistics Professional Development Program for all OL entrants:												
Canvass OL division and staff chiefs on training required in each specialty.		ОХ										
Design a training program to cover all OL components with emphasis on the specialty to which the entrant will be assigned.						0 -					0	
3. Implement the program.			2					0-				0
								}				
·												

Office : OL/RECD	O — Scheduled
Objective Statement : Provide a training facility	X — Actual 25X1
Responsible Officer	25 <b>X</b>
Significant Funding Amount: FY 83	25X
Quarter Ending : 31 March 1983	

	(	Quarter 1			)uarter	2	G	)uarter	3	Quarter 4		
Activities Planned	ост	МОЛ	DEC	JAN	FEB	MAR	APR	MAY	NUL	JUL	AUG	SEP
Start Construction	ОХ											
Beneficial Occupancy										0		
		,										
									0			
	,											
							<b> </b>			<u> </u>		

Office Objective Statement	: OL/LSD : Provide a system for more timely and efficient response	O — Scheduled X — Actual
	to user requirements	
Responsible Officer		
Significant Funding Amoun	t: \$ FY_1983_	
Quarter Ending	: 31 March 1983	

Activities Planned	Quarter 1			Quarter 2			Quarter 3			Quarter 4		
Activities Flunned	ОСТ	ИОУ	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
In conjunction with ODP and OL/RECD/HEB, refine requirements for acquiring a Computer-Assisted Design & Drafting System					x -					0		
Establish requirements for a Request for Proposal (RFP)					x -						0	

Approved For Release 2008/06/26 : CIA-RDP86-00735R000100140015-3

•	: DDA/OL/P&PD : Implementation of P&PD Digital Prepress System (3-Year Project)
Responsible Officer Significant Funding Amount Quarter Ending	

X — Actual 25X1 25X1

O — Scheduled

	Quarter 1			Quarter 2			Quarter 3			Quarter 4		
ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SE	
0				<b>-</b> -	×							
x												
	x											
		0 -						0				
		x										
			x									
				0				0				
	ОСТ	OCT NOV  X  X	OCT NOV DEC	OCT NOV DEC JAN  O  X  X  X  X  X	OCT NOV DEC JAN FEB  O X  X  X  X  X  X	OCT NOV DEC JAN FEB MAR  O TO	OCT NOV DEC JAN FEB MAR APR  X  X  X  X  X  X  X	OCT NOV DEC JAN FEB MAR APR MAY  X  X  X  X  X  X  X	OCT NOV DEC JAN FEB MAR APR MAY JUN  X  X  X  X  X  X  X  X	OCT NOV DEC JAN FEB MAR APR MAY JUN JUL  A X X X X X X X X X X X X X X X X X X	OCT NOV DEC JAN FEB MAR APR MAY JUN JUL AUG  X  X  X  X  X  X  X  X  X  X  X	

Office	: DDA/OL/P&PD	O — Scheduled
Objective Statement	: Implementation of P&PD Digital Prepress System	X — Actual
	(3-Year Project)	05)
Responsible Officer		25X
Significant Funding Amoun	FY1983	25X1
Quarter Endina	: 31 March 1983	

A cross plants I	Quarter 1 Quarter 2				2	G	)uarter :	Quarter 4				
Activities Planned	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
<ol> <li>Based on detailed specifications for IACFM and on results of pagination system testbed, conduct a market survey of available equip- ment and prepare a final report with recom- mendations.</li> </ol>						x						
9. Based on results of items 5-7, either:												
<ul> <li>a. Prepare and release a Request for Proposal (RFP) for an IACFM</li> </ul>												
b. Order recommended IACFM							0 -				0	
<ol> <li>Investigate color scanners for inclusion in Digital Prepress System and other P&amp;PD color printing applications.</li> </ol>						x						
11. Order Color Scanner.	! !						0					
								i				

Responsible Officer	: OL/RECD : Continue to Work with GSA for Improved Services :	O — Scheduled X — Actual	25 <b>X</b> 1
Significant Funding Amount  Quarter Ending	: 31 March 1983		

Activities Planned		Quarter	1	(	Quarter	2	(	Quarter	3	(	Quarter	4	
Activities Fluitied	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	
Either by Delegation of Leasing Authority from GSA or by use of DCI Authority, obtain the following new space for Agency purposes:				4 - 10 - 10 - 4	:								
Lease and renovate						ļ							25 <b>X</b>
Begin Renovation			ОХ		!								
Complete Renovations and Occupy Building					0-		ОХ	1			}		
Lease and renovate										:			25 <b>X</b>
Complete requirements drawings and submit to Lessor						ОХ							I
Lessor preparation of contract drawings and submission of cost proposal									0				i
Review of Government and Lessor cost deter- minations and negotiation of construction cost agreement													
Complete renovation and occupy building										0-			*
* Anticipated occupancy is November-December, 1983													25X1

	OL/RECD Continue to Work with GSA for Improved	Services
Significant Funding Amount	:	

O — Scheduled

X — Actual

Quarter Ending : 31 March 1983

Activities Planned		Quarter	1		Quarter	2		Quarter	3		Quarter	4
Activities Flanned	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEF
Investigate improved power plant reliability at Headquarters.												
Utilities reliability study and resource requirements—power plant												
Perform Study	OX -			0								
Brief DDA and Staff					0	x						
Brief GSA Staff						٥.	- 0					
Determine future responsibility for Maintenance & Operation												
												1

Approved For Release 2008/06/26 : CIA-RDP86-00735R000100140015-3

Office	<ul> <li>OL/LSD and OL/RECD</li> <li>To work closely with GSA to improve service to the Agency and</li></ul>	O — Scheduled
Objective Statement	obtain independent authority for the Agency to lease, acquire,	X — Actual
Perpensible Officer	or construct real property.	

Significant Funding Amount: \$\_\_\_\_\_\_FY\_1983

Quarter Ending : 31 March 1983

Activities Planned		Quarter	1		Quarter	2		Quarter	3	(	Quarter	4
Activited Fidulica	ОСТ	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
Meet regularly with project control officer from the Office of the Administrator, GSA.		х		х			0		0		0	
Perform monthly "Walk-Abouts" with DDA.	x	x	х	х	x	х	0	0	0	0	0	0
<ul> <li>Coordinate action items with GSA Buildings Manager.</li> <li>Provide project support officers to outlying</li> </ul>	x	x	x	x	x	x	0	0	0	0	0	0
buildings to identify problems, evaluate GSA performance and coordinate actions.	<b>x</b> -											
Work with GSA Region III to develop a prospectus							0					

25X1

25X1 25X1

	ECD/OL and LD/SG/NPIC Construct 120,000 NET SQ. FT	O — Scheduled X — Actual	25X 25X
Significant Funding Amount:	,,FY 82 & 83		
Quarter Ending : 3	11 March 1983		

Activities Planned		Quarter	1	(	Quarter	2		Quarter	3		Quarter	4	
Activities Flanned	ОСТ	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	
CONSTRUCTION PROJECT MILESTONES											į		
COMPLETE 3rd FLR	ОХ												2
AWARD OPTION 1-INTERIOR FINISH FLRS 1-3		ОХ											
AWARD OPTION 2—CONSTRUCT FLRS 4-6		ОХ											
AWARD CONSTRUCTION			ОХ										25)
CONSTRUCTION SCHEDULE													
RESOLVE FOUNDATION PROBLEM													
- DIRECT GEN CON TO MODIFY PILINGS				ОХ									
REVISE CPM NETWORK					0		x						î
TOP OUT 6 STORY STRUCTURE (TBR)											0		
STRUCTURE CLOSED TO WEATHER (TBR)												0	
TENTATIVE REVISION OF BOD													
FLR 1 & 2 BOD 1 MAR '84													
FLR 3 BOD 10 MAY '84													
FLR 4 BOD 10 MAY '84			İ										
FLR 5 & 6 BOD 1 OCT '84													

				C	OM		ATI 83	VE	COI	NST		DDI	_		EDU	LES		19	84						1	198	5
	1st Qtr 2nd Qtr 3rd Qtr 4th Qtr										1	st G	)tr	2	nd G	)tr	3	rd G	Qtr	4	th C	Qtr	1:	st G	etr		
	J	F	M	Α	М	J	J	Α	S	0	Ν	D	J	F	М	Α	М	J	J	Α	S	0	N	D	J	F	M
ORIGINAL CONTRACT  DELAYED SCHEDULE (1) 5 MONTHS SLIP								_		*	_	1, :	2, 3	Flrs			١, ٢	2, 3	Firs			4,	5, 6	Firs		4,	5, 6
REVISED SCHEDULE TBR <sup>(2)</sup>		_	-		-	_		_		*			_	1, 2	Firs		3, 4	Fir	  -		5,	6 Flr	S				

DELAYED SCHEDULE <sup>(1)</sup> 5 MONTHS SLIP		_	-		-	<b> </b> 	 _		* 	_	 _	 		_	1,:	 2, 3   	Flrs	l. 	-			 -	4,	5, 6		
EVISED SCHEDULE TBR <sup>(2)</sup>	<b>-</b>			-	<u> </u>	_		_	*		 	1, 2	Flrs		3, 4	Fir	rs —		5, 6	5 Flr	s					
(I) EXCUSABLE DELAY DUE TO				L		<u> </u>										<u> </u>						<u> </u>			] ;	

(2) INCLUDES ON 3rd FLOOR AND ACCELERATION EFFORT DURING CONCRETE STRUCTURE STAGE. 25X1

25X1

 $^{\star}\,$  Critical date to be "closed-to-weather" or slip additional months.

RLH 4/13/83

ADDITION
CONSTRUCTION PROGRESS

- AS OF 10 APRIL ALL 1st FLOOR COLUMNS POURED
  - 25% OF 2nd FLR SLAB POURED
  - EXPECT 2nd FLR COMPLETION BY 25 APRIL '83
  - EXPECT SUBSEQUENT FLOORS EVERY 20 DAYS
- CONTRACTOR IS CORRECTING REVISED CPM, DUE BY 18-22 APRIL '83
  - ESTABLISH AMOUNT OF DELAY AND ACCELERATION COSTS FOR AN OCT '84 CONTRACT COMPLETION
- MINOR ACCELERATION COSTS
   CLOSURE BY NOVEMBER 1983
   HAVE BEEN INCURRED TO ASSURE WEATHER

25**X**1

25X1

RLH 4/13/83

Approved For Release 2008/06/26 : CIA-RDP86-00735R000100140015-3

-

25X1

O — Scheduled

X — Actual

I. Develop a system to monitor and timely satisfy requirements that are sensitive, have executive interest and are needed for operational support.  a. Establish a method of identifying those requirements that need to be monitored upon receipt.  b. Identify modifications to PDMIS that will automatically monitor the requirements.  c. Implement and test the modifications to PDMIS.  II. Execute renewal service contracts by the end of the Fiscal Year (Except those subject to GSA schedule requirements).  a. Define the problem  b. Explore alternative procedures	Qu		Q	)uarter	2	(	Quarter	3		Quarter	4
requirements that are sensitive, have executive interest and are needed for operational support.  a. Establish a method of identifying those requirements that need to be monitored upon receipt.  b. Identify modifications to PDMIS that will automatically monitor the requirements.  c. Implement and test the modifications to PDMIS.  II. Execute renewal service contracts by the end of the Fiscal Year (Except those subject to GSA schedule requirements).  a. Define the problem	JAN	C J	7	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	OX O -	x	×		OX	APR	MAY	NUL	JOL	AUG	SEP
c. Implement						ļ			-0-	-0	

Office

: OL/LSD and OL/RECD

O — Scheduled

**Objective Statement** 

: Provide support to SAFE, Phase II

X — Actual

Responsible Officer

FY 83

Significant Funding Amount:

Quarter Ending

: 31 March 1983

		G	)uarter	1	G	uarter :	2	G	uarter :	3	G	)uarter	4
	Activities Planned	ост	ΝΟ۷	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP
	enovate space and relocate personnel and quipment (LSD)												
a	. Complete drawings to relocate the Map Library.		ОХ										
Ь	. Complete backfill of space allocation to the DCI area, DDO, DDA and DDS&T.			ОХ									
С	Free up space for Phase II.					٥.	- X						
II. C	omplete modifications of space (RECD).												
a	. Complete Phase II Design		0 -	- X									
j b	. Award Phase II Construction.					0 -	- X						
ˈ	. Complete Phase II Construction.											0-	- X
•													

Approved For Release 2008/06/26: CIA-RDP86-00735R000100140015-3

25X1 25X1

Office

: OL/RECD/HEB

O — Scheduled

**Objective Statement** Responsible Officer

: Site Construction, Phase II, Project SAFE

X — Actual

FY 83

Significant Funding Amount:

Quarter Ending

: 31 March 1983

Activities Planned	(	Quarter 1			Quarter 2			Quarter 3			Quarter 4		
	ост	NOV	DEC	JAN	FEB	MAR	APR	MAY	NUL	JUL	AUG	SEP	
1. Advertise Contract			οх										
2. Open Bids				0	}								
3. Award Contract		į			0	х							
4. Site Construction							0-						
5. Receive and Install UPS										0-			
			:							:			
				1									

25X1 25X1